



**F.H. PASCHEN  
RAGNAR BENSON  
JOINT VENTURE**



---

## **NICTD West Lake Corridor Project Construction Update**

**Week of 5.20.2025 & 5.27.2025**

### **Global**

- **Site Testing**
  - Various testing activities throughout the eight-mile project area.
    - No Impact to vehicular traffic.
  - Installing Railroad Signage at multiple locations throughout the eight-mile project area.
    - No Impact to vehicular traffic.

### **Hammond**

- **Electrical Construction**
  - Installing power service at multiple locations in Hammond.
    - No impact to vehicular traffic.
  - Installing Traction Power Substation in Hammond MSF Yard
    - No impact to vehicular traffic.
- **Station Construction**
  - Contractor finishing elevator at Hammond Gateway Station.
  - Contractor finishing light fixtures/emergency telephones in South Hammond lot.

### **Munster**

- **Electrical Construction**
  - Installing Overhead Catenary System (OCS) in Munster.
    - No impact to vehicular traffic.
  - Installing power service at multiple locations in Munster.
    - No impact to vehicular traffic.
- **Structure Work for Bridges, Elevated Structures, and Retaining Walls**
  - CSX Curfew starting at 7:00 PM on Tuesday, May 27 through 11:00 PM on Wednesday, May 28.
    - Steel Erection / Concrete Bridge Deck
      - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave minimal impacts to vehicular traffic.
- **Station Construction**
  - Munster-Dyer West Access
    - Install Frames and Windows
      - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave minimal impacts to vehicular traffic.

**For additional project information please visit:  
[www.nictdwestlake.com](http://www.nictdwestlake.com) or [www.fhp-rb.com](http://www.fhp-rb.com)**

- Landscaping Activities
  - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave minimal impacts to vehicular traffic.

#### **Dyer**

- **Structure Work for Bridges, Elevated Structures, and Retaining Walls**
  - Prepping for CSX Curfew
    - Steel Erection / Concrete Bridge Deck
      - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave minimal impacts to vehicular traffic.
  - Retaining Wall Construction
    - Trucking operations on Allison Road/Columbia Ave/Sheffield Ave minimal impacts to vehicular traffic.

**For additional project information please visit:  
[www.nictdwestlake.com](http://www.nictdwestlake.com) or [www.fhp-rb.com](http://www.fhp-rb.com)**



## CONSTRUCTION NOTICE

**Dear Residents of the Town of Munster & Town of Dyer:**

FHP/RB JV will be rolling a bridge into a permanent position to further the West Lake Corridor project at the CSX track near the intersection of Main St and Sheffield Ave **starting at 7:00 PM on Tuesday, May 27 through 11:00 PM on Wednesday, May 28, 2025.**

The installation of the bridge will involve trackwork, excavation, and rolling of the permanent bridge structure.

The roll-in curfew should not generate the same sound and vibrations that the JV previously notified residents in the area about in December and early January.

The intent is to conduct this scope of work with minimal impact to residents.

This scope of work will also require CSX Railroad outages that can only be provided during the hours proposed.

We apologize in advance for any inconveniences.

If you have any questions, do not hesitate to contact us at <https://www.nictdwestlake.com>.



The red area depicts the location of the bridge roll-in scope of work